

**STATUS OF TRANSPORTATION PROJECTS  
Current Status and Vital Facts**

UNDER CONSTRUCTION PROJECTS													
Location	From	To	Description	Schedule			Current Status	Budget (millions)	Web Site	Contact Information			Contractor
				NTP	Estimated Completion	Date of Status Update				Name	Agency	Phone Number	
FDOT													
Dixie Highway	Hillsboro Blvd.	Boca Bend	Design Build Flyover	Mar-09	Jun-12	Feb-12	The pedestrian bridge has been set. The pavement work on the north end should begin in mid February. All concrete work on the main bridge deck is almost completed.	\$38.9	<a href="http://www.dixie-flyover.com/">http://www.dixie-flyover.com/</a>	Anson Sonnett	FDOT	(954) 777-4474	Cone & Graham
Glades Road	I-95	NW 7th Ave.	RRR	Apr-11	Jul-12	Feb-12	The bridge work is the controlling item of work and is on schedule. Most of the concrete work is completed and all widening has been installed for the project with the exception of the bridge.	\$3.9		Scott Ryder (C3TS)	FDOT	(954) 410-7341	Ranger
Palm Beach County													
Dixie Highway and Hidden Valley Blvd			Intersection Improvement and New Signalization	Jul-11	Apr-12	Feb-12	The signal is relocated and the road work has begun to pick up again. The contractor will be ready to switch traffic in the next 30 days provided the weather is good.	\$1.1		Ellis L. Ross	PBC	(561) 684-4180	Rosso
City of Boca Raton													
St. Andrews Blvd.	Glades Road	Yamato Road	Bike Lanes & Pathway	Jan-12	Oct-12	Feb-12	Contractor has begun removing sidewalk between Glades Road and Meadows Park	\$0.800		Paul Robinson	City	(561) 239-0404	Westward
El Rio Trail	L-40 Canal	Congress Ave.	Multi-Use Trail	Oct-11	Oct-12	Feb-12	Gopher tortoise relocation has begun and fencing is being installed. There is some clearing being done to accommodate the fencing. Actual construction has not begun.	\$0.447		Mike Wood	City	(561) 239-0389	Harddrives
PROGRAMMED PROJECTS													
Location	From	To	Description	Schedule			Current Status	Award	Web Site	Contact Information			Consultant
				Start Construction	Start Design	Date of Status				Name	Agency	Phone Number	
FDOT													
Airport Road	N. of Utility Services	S. of Spanish River Blvd	4-Laning	Jun-15	Jan-14	Feb-12	Boca Raton Airport staff advise that funding is currently shown in FDOT plan, but they have heard that the construction year may slide.	Mar-15		Ken Day	Airport Authority	(561) 391-2202	Not selected
Federal Highway	SE 5th Street	NE 14th Street	RRR	Oct-12	Sep-11	Feb-12	Bidability review was completed in December. Paver MOA and LFA to City Council for approval last meeting in January.	Apr-12		John Thompson	FDOT	(954) 777-4680	Erdman-Anthony
Glades Road	SR 7	Lyons Road	Resurfacing	Aug-13	Nov-10	Feb-12	They are currently at 70% plans.	Apr-13		Nadir Rodrigues	FDOT	(954) 777-4385	McMahon
I-95	S of Glades Road	Linton Blvd.	Add Lanes, Reconstruct, New Interchange	Oct-15	Apr-11	Feb-12	FDOT is discussing the possibility of moving the letting to July 2013. Scott Edgar with Jacobs will take project to 30% design (Jacob's Design Started July 2010) and then the project will be turned over to EAC Joe Martin.	Jul-15		Ron Wallace	FDOT	(954) 777-4641	EAC & Jacobs
Palm Beach County													
Clint Moore Road	Jog Road	Military Trail	Widening 4-6 lanes	Jun-15	Jun-11	Feb-12	They hired Kinley Horn and then dropped the project before they started. The project has been pushed out to the last year of the 5 year plan due to funding cuts. It will have to be rebid at such time as they decide to go forward.	Feb-16		Bill Sears	PBC	(561) 684-4150	Not selected
City of Boca Raton													
PLANNING PROJECTS													
Location	From	To	Description	Study			Current Status	Plan and R/W	Web Site	Contact Information			Consultant
				Begin	End	Date of Status				Name	Agency	Phone Number	
FDOT													
Federal Highway	Glades Road	Yamato Rd.	PD&E	Jul-10	Oct-12	Feb-12	The first public workshop was held on 9/15. There were 40+ in attendance. The FDOT and their consultant received a lot of good comments from the public and will take that information into account with the development of the options for this project.	No Funding	<a href="http://www.sr50oca.com">www.sr50oca.com</a>	Nadir Rodrigues	FDOT	(954) 777-4385	T.Y. Lin
Glades Road	441 SR 7	Federal Hwy SR 5	PD&E	Apr-11	Apr-14	Feb-12	Kickoff meeting was held February 7, 2012. This is a 3 year project with designs funded in 2013 but Gregor advises that design will most likely begin in the winter of 2014. Design is funded to the tune of \$4 million.	\$4 million for plans	<a href="http://www.gladesroadmobility.com">www.gladesroadmobility.com</a>	Gregor Senger	FDOT	(954) 777-4141	Jacobs
I-95	Oakland Park Blvd	Glades Road	PD&E	Jun-06	Jun-06	Feb-12	Kickoff meeting was held on December 8, 2011. This project will add an additional express lane or High Occupancy Toll (HOT) lanes similar to the projects to the south. This project will also look at the Bus Rapid Transit (BRT).	No Funding	<a href="http://www.i95study.com">www.i95study.com</a>	Henry Oakhena	FDOT	(954) 777-4445	Corradino Group
SR7 / US441	Sample Road	Glades Road	PD&E	Apr-11	Apr-14	Feb-12	Kick off meeting is February 29 for elected officials and public. The study is evaluating a wide range of alternatives that will create an environment conducive to the future implementation of premium transit, including roadway capacity improvements, multimodal, and bicycle and pedestrian accommodations. The study will also evaluate existing multimodal infrastructure and operations and recommend short term improvements.	No Funding	<a href="http://www.sr7mobility.com/">http://www.sr7mobility.com/</a>	Gregor Senger	FDOT	(954) 777-4141	Kinley Horn
SFECC	Miami Government Center	Jupiter	Corridor Study	Sep-05	Oct-13	Feb-12	Phase II to be completed in 2013, but it is unlikely that any plans or R/W will be funded by that time. The City met with TCRCP staff to discuss possible station locations.	No Funding	<a href="http://www.sfecstudy.com">www.sfecstudy.com</a>	Scott Seaberger	FDOT	(954) 777-4632	Gannett Fleming